

GOVERNMENT OF ANDHRA PRADESH
IRRIGATION AND CAD (PW-M&MI-R.II) DEPARTMENT

From
The Principal Secretary to Government,
I&CAD Department,
A.P.Secretariat, Hyderabad.

To
Dr.Desai Thippa Reddy, M.S.
MLC – Madanapalle,

Sri Gundumala Thippe Swamy
MLC-Anantapur

Letter No.9953/M&MI(R-II) A2/2013, Dated: 9 -07-2013

Sir,

Sub:- LCQ No.6947(S) – Given by Dr.Desai Thippa Reddy and Sri Gundumala Thippe Swamy – regarding Handri-Neeva Sujala Sravanthi Scheme – Reg.,

Ref:-1.From Secretary State Legislative Council, Hyderabad No.6947/ QNS./ 2013, dt. 20.04.2013.
2. Govt. Memo No.9953/M&MI (R-II) A2/2013, Dated: 25 -04-2013
3. From Secretary State Legislative Council, Hyderabad No.6947/ Council QNS./2013, dt. 10.05.2013
4. Govt. Memo No.9953/M&MI (R-II) A2/2013, Dated: 16 -05-2013
5. From the CE , NTR TGP, Srikalahasti Lr.No.CE/ TGS/Ts/ T4/ F.AVRHNSS-Phase-II,LCQ 6947, dt.6.06.2013.
6. U.O.Note No.11886/Gen-I91)/2012 dt. 04.07.2013 of Genl.I Dept., along with the letter of the Secretary to State Legislature U.O.Note No.64/QNS.A.1/2013-2 , dt.24-06-2013.

The answer to the L.C.Q.No. 6947 (Starred) given notice by you is attached to this letter.

Yours faithfully

Sd/-

for Principal Secretary to Government

Copy to:

The Secretary, A.P.Legislature (Council/Questions) Dept., Hyderabad (w.e)

The I. & C.A.D(PW:Genl.I) Dept., (w.e)

General Administration (L.C) Dept.,(w.e)

//FORWARDED::BY:ORDER//

SECTION OFFICER

**ANDHRA PRADESH LEGISLATIVE COUNCIL
SESSION-19**

L.C.Q.No.6947 (Starred)

given by:

Dr. Desai Thippa Reddy M.S.
Gundumala Thippe Swamy

Will the Minister for Major and Medium Irrigation be pleased to state:

QUESTION

- a) the time by which Handri-Neeva Sujala Sravanthi will be completed in Chittoor and Anantapur District ;
- b) the present stage of the HNSS in Chittoor District ; and
- c) the status of summer storage tanks in Madanapalli, Chittoor District ?

IRRIGATION & C.A.D.(PW: M&MI(R-II) DEPARTMENT

ANSWER

- a) AVR HNSS Project, Phase-II is proposed to be completed by Dec'2013. AVR HNSS Project-Phase-I works in kurnool and Anantapur Districts , also proposed to be completed by the end of this year i.e.,31.12.2013.
- b) Main Canal in Chittoor District comprises 4 Package works with total length of 50.362 Kms out of which excavation of 44.270 Kms was completed with 73.85 % of overall financial progress. The Main Canal is proposed to develop an ayacut of 11200 acres in Chittoor District.
- c) Two Summer storage (S.S) tanks are proposed under AVR HNSS phase II in Chittoor District viz., Chippili S.S. Tank & Guntivaripalle S.S. Tank with 79 mcft and 131 mcft capacity respectively. The Land Acquisition of Chippili S.S. tank, completed for 135.43 acres out of 174.00 acres, the balance 38.71 acres is in process and in Guntivaripalle S.S. Tank total of 167.67 acres acquired and payments for acquired lands paid to ryots. The works of Guntivaripalle S.S. Tank will be commenced shortly.

(THE ABOVE ANSWER HAS BEEN APPROVED BY THE MINISTER FOR MAJOR AND MEDIUM IRRIGATION)

for Principal Secretary to Government

To

The A.P.Legislative Council (Questions)Department, Hyderabad.
(200 copies. both in English & Telugu).

Copy to:

The Engineer-in-Chief (Irrigation) Hyderabad.

The Chief Engineer , NTR TGP, Srikalahasti.

The Chief Engineer(P) I&CAD, Anantapur.

The P.S. to Principal Secretary to Chief Minister (6 copies).

The P.S. to Minister (M.& M.I.)

The P.S. to Principal Secretary (AR) Irrigation & C.A.D.

The Dy.Director of Translation, Secretariat.

Irrigation & C.A.D.(PW:Genl.I) Department.

General Administration (LC) Department.

SF/SC.

(I.& C.A.D.(PW:RII) Dept., U.O.Note No. 9953/M&MI- R-II)/A2/2013,

Dated: 24-06-2013.)

